



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS/ PROGRAMS/ ACTIVITIES
FOR THE 4TH QUARTER, CY 2017**

Agency	Projects/ Programs/ Activity Name	Location	Total Cost	Contractor	Date Started	No. of Extension	Target Completion Date	Project Status	
								% of Completion	Tot Cost Incurred to Date
Amadeo	Maintenance of Various Barangay Road	Various Barangay Roads	₱ 963,900.00	N & J Construction and Supply	Oct. 9, 2017		October 30, 2017	100%	₱ 901,590.75
	Fabrication/Installation of Solar Power Generating System (Reusable Energy Sources) at Covered Court	Amadeo Covered Court, Amadeo, Cavite	₱ 2,583,308.32	Mirasol M. Medina Construction and Trading	Dec. 8, 2017		May 5, 2018	15%	₱ 387,496.25
	Improvement of Multi Purpose Hall located at Brgy. #9, Brgy. 7 and Barangay Dagatan, Amadeo, Cavite	Brgy. 7, Brgy. 9 and Barangay Dagatan, Amadeo, Cavite	₱ 802,410.96	Mirasol M. Medina Construction and Trading	Dec. 8, 2017		May 5, 2018	58%	₱ 120,361.64
	Construction of Canal Lining along Three Portions of Various Barangays of Amadeo, Cavite	Halang-Banaybanay Road, Buho-Talon Road and Minantok West Road	₱ 481,666.82	Mirasol M. Medina Construction and Trading	Dec. 8, 2017		March 26, 2018	15%	₱ 72,249.27
	Repair & Maintenance of Various Schools of Municipality of Amadeo	Talon National High School, Amadeo Elementary School, Minantok Elementary School, Salaban Elementary School and Loma Elementary School	₱ 555,663.60	N & J Construction and Supply	Dec. 8, 2017		December 20, 2017	100%	₱ 555,663.60
	Construction of Integrated MRF (Material Recovery Facility) Composting Area @ Brgy.5, Amadeo, Cavite	Brgy. #5, Amadeo, Cavite	₱ 241,890.78	N & J Construction and Supply	Dec. 9, 2017		Feb. 1, 2018	100%	₱ 241,890.78


Prepared by:


LIZA P. AMBAT
BAC - Secretary


ANA MARIE R. LUCAS
Member-BAC Secretary


LINA A. ALCAIRO
Member - BAC Secretary

Noted by:


NOLASCO V. BAYOT
BAC Chairman / Municipal Engineer